Adjuster site report · CLM-77412

Visit: 2026-10-05, adjuster Ines Caldeira (Larkspur complex claims desk)

Findings

• Curing oven of line 2: total loss (heat damage to shell and burners); control cabinet destroyed
• Conveyor: 60 m of chain and hangers deformed; drives unaffected
• Roof: about 180 square metres of insulation above line 2 smoke- and water-damaged
• Cause: most likely an electrical fault in the oven burner controller (fire brigade report pending); no hot work in the area; no sign of negligence
• Fire-suppression system: serviced 2026-06-14, records seen; condition 9 satisfied

Repair versus replace

• Repair in place (new oven shell, burners, controller, conveyor section, roof): about 6 weeks
• Replace the line with a new unit of the same specification: about 9 weeks, longer lead time on the oven

Business interruption

• Line 2 produces about 35 percent of plant output
• Gross profit attributable to line 2: about EUR 38,000 per week
• Lines 1 and 3 can absorb about 20 percent of line 2 volume with overtime (increased cost of working about EUR 6,000 per week)

Gennoor Tech
TRAIN · INNOVATE · BUILD
For more info - https://gennoor.com